ACE/TDSD/SBR/193/16-17
dt 31/3/17

Original/Duplicate/Triplicate

No. 1st & FINAL BILL

CONTRACT CERTIFICATE

(For Other Works)

Date : .....

Division DD

Sub-Division

Bill Received No. 701 Dated 31/3/17

Cash Book Voucher No. ..... Dated :.....

Scheduled Doctet No. .....

Head of Account .....

Name of work (as per sanctioned estimate) ASPHALTING TO MEI LAYOUT 12TH MAIN ROAD CONNECTING TO MARAMMA TEMPLE AND OTHER CROSS ROADS IN MEI LAYOUT WARD NO. 14 BAGALAGUNTE

Name of Contractor and Full Address THE TECHNICAL MANAGER , KRIDL

Reference to Agreement No. EE/DD/DZ/WO/ 91 / 2016-17 Date: 06-12-2016

Certified that the measurements were taken by me on 30/3/2017 and recorded in pages 56407 to 56084/2 of measurements Book No. 5611 and that the work is satisfactorily executed.

Contractor

EXECUTIVE ENGINEER-4
KRIDL, BBMP DIVISION
BENGALURU-560 010

Officer - in - charge of work

Certified that the measurements were checked by me on ..... and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub - Division Officer

If Memorandum of Payment

Job Code : 014-17-000004

		AMOUNT
1.	Total value of work done or supplies made as per account.	--
2.	Deduct amount to be held in reserve being ..... percent Rs.	--
3.	- do - Balance	--
4.	Deduct Payments :	
	a) Amount of previous payment as in the Office Cash Book Voucher No..... Dated ..... S.D. No.	
	Amount adjusted towards cash advance recovery of	
	b) Payments cost store or other materials supplied.	
5.	Balance being unpaid value of work done held in reserve	Total --
6.	Deduct cash advance made on the office Cash Book Vehicle No. ..... dated ..... less adjustments	
7.	Net amount due to or from contractor	
	Unadjusted items	
8.	Advance to contractor for materials brought to site (as detailed) within value of Government materials supplied.	
		Total amount adjusted --

1st and Final Bill → 4894992=00
I → 97900=00
VAT → 195800=00 (-)
FSD → 244750=00 = 652114=00
LR → 59819=00
CBF → 4895=00
LWC → 48950=00
4242878=00

Contractor Signature

EXECUTIVE ENGINEER-4
KRIDL, BBMP DIVISION
BENGALURU-560 010

Received Rs. ..... (in words)
.....
..... by cash and by adjustment of
Payment as per memorandum.
(In final settlement of all demand)

(For use in the Office)

Witness :

1.

2.

Date

Stamp

EXECUTIVE ENGINEER-4
KRIDL, BBMP DIVISION
BENGALURU-560 010

Signature of Contractor

Paid by me by cheque No..... Dated .....

Cash Rs. ..... Dated .....

Initials of Officer making payment dated .....

Audited and admitted for Rs. 4894992=00 4242878=00 — — 652114=00

Executive Engineer

B.B.M.P. Dasarahalli Division

	Items of work (grouped under sub-heads the sub works of the estimate)	Unit	Previous Measuremen		Present Measurement			Total Up-to-date		Remarks
			Qty	Cost	Qty	Rate Rs. Ps.	Cost	Qty	Cost	
1	Supplying and fixing precast rainforced concee slab 10cm thick including cost of reinforcement as per design and drawing material cost, transportation, hire charges of machinery, machine cutting the vertical face to get plain even surface stc., complete with all leads and lift conveyance charges, labour charges inclusive of cost of all materials. complete as per the direction of Engineer-in-charge of the work.	Sqm	—	—	442.40	1600.00	708480.00	442.40	708480.00	
2	Earthwork excavation by manual means in hard soil involving an average horizontal throw upto 2 metres and an average lift upto 0.5m, excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications	Cum	—	—	913.20	115.56	105529.00	913.20	105529.00	
3	Construction of granular sub-base by providing coarse graded material, spreading in uniform layers with mortor grader on prepared surface, mixing by mix in place method with rotavator at OMC, and compacting with vibratory roller to achieve the desired density, complete as per specifications. for coarse graded granular sub-base material as per 400-2. For Grading I	Cum	—	—	456.60	1461.24	667202.00	456.60	667202.00	
4	Providing, laying, spreading and compacting graded stone aggregates to wet mix macadam specification including premixing the Material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications.	Cum	—	—	761.00	1713.96	1304332.00	761.00	1304332.00	
5	Providing and applying primer coat with SS bitumen emulsion on prepared surface of granular Base such as WBM, WMM including clearing of road surface and spraying primer at the rate of 0.60 kg/sqm using meachanical means complete as per specifications	Sqm	—	—	3191.00	30.40	98625.00	3191.00	98625.00	
6	Providing and laying bituminous macadam on prepared surface with cushed coarse aggregates as per design mix formula for base/binding course including loading of aggregates with F.E. loader, hot mixing of stone aggregates and bitumen in hot mix plant, transporting the mixed material in tipper to paver and laying mixed materials with paver finisher to the required level and grade, rolling by power roller to achieve the desired density, but excluding cost of primer / tack coat including lead, lift and cost of all materials, labour, HOM of machineries complete as per specification. MORTH Chapter 5 using 40/60 TPH capacity H.M.P. with Mechanical paver Gr-II (50mm to 75mm) with 3.3% VG-30 Bitumen	Cum	—	—	152.20	6193.80	942696.00	152.20	942696.00	
7	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH specification clause No.500.9 complete in all respects complete as per specifications. MORTH Specification No.509. using 40/60 TPH capacity HMP with sensor paver Gr-II (30 to 45mm) with 6% VG-30 Bitumen	Cum	—	—	121.76	9829.60	1195999.00	121.76	1195999.00	
8	Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface:- Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications.	Sqm	—	—	147.60	473.00	69820.00	147.60	69820.00	
9	Disposal of debris to the final place of disposal with all lead and lift and as direction by the engineer in charge of the work, lead 4 Km a) Basic rate for haulage of materials as per item No. 17.4/KSRRB : M100-4.1 ..... Rs. 2.00 Tonne/Km b) Average earth of work 1.28 Tonne/Km for Rs. 2.00/Km c) Add loading and unloading complete as per the direction of Engineer-in-charge of the work.		—	—	913.20	84.50	77165.00	913.20	77165.00	
									4532400.00	
				Total	=		4532400.00		362592.00	
				+ KRIDL Charges 8%			362592.00		4894992.00	

4894992.00

CERTIFICATE:

1 Work done is satisfactory

2 There are no departmental issuesmade to the contractor

3 The contractor has cleared all debrice from work spot

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬಿ.ಡಾಸನದಕೆರೆ ಉಪ-ವಿಭಾಗ
ಹಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು